

Construction Drawing Checklist

Use this checklist to review drawing scope, locate missing information, and record questions for your design team before permitting, bidding, or construction.

Project

Drawing issue and date

Reviewer and review date

Choose one status per item. Reviewed means the item was located and discussed. Follow up means a question remains. Use N/A after confirming applicability with the team.

Drawing set and review scope

Confirm what you are reviewing and how the drawings will be used.

Ref	Review item	Status
01	The cover sheet identifies the project, address, drawing issue date, and purpose of issue.	<div>Pending</div>
02	The sheet index matches the sheets received, with missing sheets or disciplines identified.	<div>Pending</div>
03	Revision dates and addenda are tracked so everyone reviews the same drawing set.	<div>Pending</div>
04	The proposed work is distinguished from existing conditions, demolition, and future work.	<div>Pending</div>
05	Drawing symbols, abbreviations, scales, and keynotes are explained where needed.	<div>Pending</div>
06	The design team has identified which consultants, specifications, and reports form part of the set.	<div>Pending</div>
07	Owner selections, allowances, exclusions, and deferred information are listed for follow-up.	<div>Pending</div>
08	The team has confirmed the intended review stage and the drawings still needed for that stage.	<div>Pending</div>

Notes and drawing references

Drawing requirements vary by project and local review. This checklist records a review; it does not certify design adequacy or code compliance.

Construction Drawing Checklist

Site and architectural drawings

Review the project layout and confirm that plans, views, and schedules agree.

Ref	Review item	Status
09	The site plan identifies property information, building location, setbacks, and orientation as applicable.	<input type="text" value="Pending"/>
10	Site access, parking, walks, exterior steps, and other planned site improvements are shown.	<input type="text" value="Pending"/>
11	Existing and proposed grades, drainage intent, and utility connection locations are identified.	<input type="text" value="Pending"/>
12	Floor plans identify rooms, dimensions, openings, circulation, and proposed uses.	<input type="text" value="Pending"/>
13	Dimensions distinguish important clearances, wall locations, and reference points.	<input type="text" value="Pending"/>
14	Elevations show exterior materials, openings, heights, and finished grade relationships.	<input type="text" value="Pending"/>
15	Building sections explain floor levels, ceiling heights, stairs, and roof relationships.	<input type="text" value="Pending"/>
16	Roof plans show roof geometry, slopes, drainage, penetrations, and referenced details.	<input type="text" value="Pending"/>
17	Door and window tags agree with schedules, plans, and elevations.	<input type="text" value="Pending"/>
18	Interior elevations and details explain cabinetry, fixtures, wet areas, and selected finishes.	<input type="text" value="Pending"/>
19	Stair, guard, handrail, and accessibility information is identified where applicable.	<input type="text" value="Pending"/>
20	Life safety, exiting, and other project-specific review information is identified by the design team.	<input type="text" value="Pending"/>

Notes and drawing references

Construction Drawing Checklist

Structure and building enclosure

Locate the details that explain support, connections, and weather protection.

Ref	Review item	Status
21	Foundation plans identify layouts, levels, supports, openings, and referenced details.	<input type="text" value="Pending"/>
22	Framing plans identify structural members, bearing locations, openings, and coordination points.	<input type="text" value="Pending"/>
23	Structural notes and details identify materials, connections, and required supporting information.	<input type="text" value="Pending"/>
24	The structural layout agrees with architectural plans, stairs, doors, and large openings.	<input type="text" value="Pending"/>
25	Structural requirements at equipment supports and service penetrations are coordinated.	<input type="text" value="Pending"/>
26	Wall sections show how the foundation, wall, floor, and roof assemblies connect.	<input type="text" value="Pending"/>
27	Roof edges, valleys, openings, and transitions have applicable construction details.	<input type="text" value="Pending"/>
28	Flashing and water drainage details are identified at windows, doors, and material changes.	<input type="text" value="Pending"/>
29	Below-grade waterproofing or dampproofing and foundation drainage are addressed as applicable.	<input type="text" value="Pending"/>
30	Insulation, air barrier, and vapor control information is identified by the design team.	<input type="text" value="Pending"/>
31	Cladding attachment, joints, clearances, and transitions are described where needed.	<input type="text" value="Pending"/>
32	Special assemblies and manufacturer requirements are referenced without unresolved conflicts.	<input type="text" value="Pending"/>

Notes and drawing references

Construction Drawing Checklist

Mechanical electrical and plumbing

Check the locations, routes, and responsibilities for building systems.

Ref	Review item	Status
33	Mechanical plans identify equipment, service areas, distribution routes, and control locations.	<input type="text" value="Pending"/>
34	Heating, cooling, and ventilation information is coordinated with room uses and layouts.	<input type="text" value="Pending"/>
35	Equipment access, maintenance space, condensate, and exhaust discharge locations are addressed.	<input type="text" value="Pending"/>
36	Ducts and mechanical penetrations are coordinated with structure and ceiling heights.	<input type="text" value="Pending"/>
37	Electrical plans identify lighting, switches, receptacles, and major equipment connections.	<input type="text" value="Pending"/>
38	Electrical service, panels, circuits, and equipment schedules are identified where applicable.	<input type="text" value="Pending"/>
39	Lighting and power layouts agree with cabinetry, fixtures, furniture intent, and owner needs.	<input type="text" value="Pending"/>
40	Plumbing plans identify fixtures, equipment, supply, drainage, and venting information.	<input type="text" value="Pending"/>
41	Water heating, shutoffs, cleanouts, and service access are identified as applicable.	<input type="text" value="Pending"/>
42	Fixture locations and service routes are coordinated with structure and architectural details.	<input type="text" value="Pending"/>
43	Fire protection, alarms, low voltage, or other specialist systems are included or assigned as applicable.	<input type="text" value="Pending"/>
44	Utility provider work, owner-supplied equipment, and contractor responsibilities are clarified.	<input type="text" value="Pending"/>

Notes and drawing references

Construction Drawing Checklist

Coordination and issue readiness

Resolve conflicts and document the next drawing issue before pricing or construction.

Ref	Review item	Status
45	Room names, grids, levels, dimensions, and major equipment agree across disciplines.	<input type="text" value="Pending"/>
46	Plans, elevations, sections, schedules, details, and written specifications refer to the same scope.	<input type="text" value="Pending"/>
47	Referenced details and schedule entries can be located and apply to the proposed work.	<input type="text" value="Pending"/>
48	Existing conditions and field measurements that affect the work have a clear verification plan.	<input type="text" value="Pending"/>
49	Demolition, temporary protection, phasing, and occupied-area constraints are addressed as applicable.	<input type="text" value="Pending"/>
50	Finish, fixture, equipment, and product selections are documented or assigned a decision date.	<input type="text" value="Pending"/>
51	Alternates and allowances are defined consistently for contractor pricing.	<input type="text" value="Pending"/>
52	Deferred submittals, shop drawings, and specialist design responsibilities are identified.	<input type="text" value="Pending"/>
53	Open questions have drawing references, responsible people, and target response dates.	<input type="text" value="Pending"/>
54	Written clarifications and revised sheets are included in the next coordinated issue.	<input type="text" value="Pending"/>
55	The owner and design team have confirmed what remains before permitting, bidding, or construction.	<input type="text" value="Pending"/>
56	The current issue is distributed with an index or revision record and superseded sheets are identified.	<input type="text" value="Pending"/>

Notes and drawing references

Questions and follow up

Record unresolved items by checklist reference and drawing or detail number. Use additional copies of this page when needed.

Follow up item 1

Checklist and drawing reference

Responsible person and target date

Question or required clarification

Response and status

Follow up item 2

Checklist and drawing reference

Responsible person and target date

Question or required clarification

Response and status

Follow up item 3

Checklist and drawing reference

Responsible person and target date

Question or required clarification

Response and status

Follow up item 4

Checklist and drawing reference

Responsible person and target date

Question or required clarification

Response and status

Review summary

Next drawing issue or action

Reviewed with and date

Confirm unresolved items with the responsible design professional before relying on affected drawings for pricing or construction.